

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PRED- Warangal District – Upgradation of MGNREGS Grant - Providing BT to the road from Duggondi to Laxmipuram with Estimated cost Rs. 75.00 lakh - Extension of Agreement Time (EOAT)- Accord- Orders – Issued.

[illegible]

G.O.Rt.No. 154

Dated:27.01.2014.
Read the following:

- 1.G.O. Rt. No. 2099, PR & RD (progs.I) Deptt., dt 22-11-2012/
2.From the CE,(PR),MGNREGS, Hyd., Lr no. NG 19/NREGS/
Warangal/ Duggondi/2014, dt 16-01-2013.

ORDER:

In the circumstances reported by the Chief Engineer, MGNREGS, Panchayat Raj, Hyderabad in the reference 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time (EOAT) upto 28.01.2014, without imposing fine due to adverse weather condition and heavy rainfall for 137 days from 3-06-2013 to 27-10-2013 for the work "Providing BT to the road from Duggondi to Laxipur of Warangal District with an estimated cost Rs. 75.00 lakh.

2. The Chief Engineer, MGNREGS, Panchayat Raj, Hyderabad shall take necessary action in the matter accordingly.
3. A copy of this order is available on the internet and can be accessed at the address: www.ap.gov.in/qoir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, MGNREGS, Panchayat Raj, Hyderabad.
Copy to :
The Engineer-in-Chief, P.r., Hyderabad.
The Superintending Engineer, Panchayat Raj, Waranal District
The District Collector, Warangal.
The Superintending Engineer, Warangal.
The District Treasury Officer, Warangal.
SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER